GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 32301

ENGIE

Gas Safe REGISTER 574561

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
VOS ACCOMODATION
ENDCLIFFE CRESCENT
SHEFFIELD S10 3GA

Contract Number VoS
Customer Name ENGIE
Site Address ENDCLIFFE VILLAGE
CREWE, SHEFFIELD
Postcode S10 2LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CREWE T	BOILER	VIESSMAN VITODENS200	757079080107311 4	NA	RS
2	YES	SERVICE	CREWE U	BOILER	VIESSMAN VITODENS200	757079080107711 2	NA	RS
3	/	/		/	/	/	/	/
4	/	/		/	/	/	/	/

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	NO	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	NO
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation

Low level free area cm² ~~or ventilation flow rate inlet m³/h~~	Actual 113	Required (Calculated)	0
High level free area cm² ~~or ventilation flow rate extract m³/h~~	Actual 113	Required (Calculated)	0
All ventilation grills clear and unobstructed (Yes/No)		Fans and/or flue interlocks operating correctly (Yes/No/NA)	

Details of any faults	Remedial Action Taken	Comments and calculations
OTHER UNITS - NO GRILLS	—	/
DISCONNECTED TIME/DATE	CONNECTED	

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	241	241	240	240
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	30.0	1.6	30.0	1.6

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA	NA
Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA
Gas rating measured (kW/h / NA)	NA	NA	NA	NA
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	52	38	50	34
Oxygen (O_2 %)	6.1	6.2	5.1	6.4
Carbon Monoxide (CO)(ppm)	36	5	63	6

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Carbon Dioxide (CO_2) (%)	8.5	8.4	9.0	8.2
Excess Air (%)	40	42	32	45
CO/CO_2 Ratio	0005	.0001	.0007	.0001
Gross Efficiency (%)	99	99	99	100
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	22.0	22.0	22.0	22.0
Working pressure (mbar)	20.5	21.7	19.8	21.5
Is appliance safe for use (Yes/No)	YES	YES	YES	YES
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
Test Instrument	Arco SPM1 0300			
Test Instrument serial number	V300JQE5390.			

Worksheet No (if used)	24788570
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date 8/11/20

Signature [redacted]

...mer, Yellow - Service Centre, Pink - Site, Green - Engineer

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 31549

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
DS Automotive
Eccleshill Bypass
Bradford BD3 7EA

Contract Number UoS
Customer Name QCE
Site Address Eccleshill Bypass
Crewe AFC, Sheffield
Postcode S10 3SA
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

Gas Safe REGISTER
574561
Enter Company Registration Number

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SAME	Crewe AFC.	Boiler	Vaillant Unoss 300	71767786 0158503	NA	RS
2	YES	SAME	Plant Room.	Boiler	Vaillant Unoss 300	71767796 0212109	NA	RS
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	NO	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	NO
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h	Actual 0	Required (Calculated) 0	
High level free area cm² or ventilation flow rate extract m³/h	Actual 0	Required (Calculated) 0	
All ventilation grills clear and unobstructed (Yes/No) NA	Fans and/or flue interlocks operating correctly (Yes/No/NA) NA		

Details of any faults	Remedial Action Taken	Comments and calculations
—	—	RECORDED HL/LL VENTS INSTALLED FOR COOLING PURPOSES.
—	—	
—	—	

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		App 1 or App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA	NA	Carbon Dioxide (CO_2) (%)	8.8	8.7	8.8	8.6
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA	Excess Air (%)	33	37	37	37
Air/Gas switch operating correctly (Yes/No/NA)	YES	YES	YES	YES	Gas rating measured (kW/h / NA)	NA	NA	NA	NA	CO/CO_2 Ratio	.0002	.0000	.0002	.0001
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	98	99	98	99
Burner lock out time (seconds)	140	140	122	122	Net flue gas temperature (gross less ambient) (°C)	62	53	66	54	CO flue dilution (ppm)	NA	NA	NA	NA
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES	Oxygen (O_2 %)	5.2	5.6	5.2	5.7	Standing pressure (mbar)	23.1	23.1	23.1	23.1
Heat net input rating data (kW)	66.6	15.0	49.0	11.0	Carbon Monoxide (CO)(ppm)	15	4	12	6	Working pressure (mbar)	18.0	20.8	18.0	20.8
										Is appliance safe for use (Yes/No)	YES	YES	YES	YES
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
										Test Instrument	A700 SPM7 V800			
										Test Instrument serial number	N300JQ5390			

Worksheet No (If used)	24788570
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date [redacted]

Signature [redacted]

mer, Yellow - Service Centre, Pink - Site, Green - Engineer

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 33576

ENGIE

Gas Safe REGISTER

574561

Enter Company Registration Number

Engineer [redacted]

Gas Safe

Engie Office Address
US Accounting
ENGIE House
Sheffield S10 3EA

Contract Number US
Customer Name ENGIE
Site Address 6 Dovecliffe Place
Crewe Sheffield
Postcode S10 2LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details					
			Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CREWE M	BOILER	VESSMAN UNOMAS 300	7176779602435105	NA	RS
2	YES	SERVICE	CREWE P	BOILER	VESSMAN UNOMAS	7176778601990105	NA	RS
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	NO	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	NO
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	NO	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h	Actual NA	Required (Calculated)	NA
High level free area cm² or ventilation flow rate extract m³/h	Actual NA	Required (Calculated)	NA
All ventilation grills clear and unobstructed (Yes/No) NA	Fans and/or flue interlocks operating correctly (Yes/No/NA)		NA

Details of any faults	Remedial Action Taken	Comments and calculations
FUE TERMINAL IN POOR CONDITION - RUSTED (1)	—	—
(2)	—	

Appliance Checks	~~App 1 or~~ App 1 High	~~App 3 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h required	N/A	NA	NA	NA	Carbon Dioxide (CO_2) (%)	9.3	8.4	9.1	8.5
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA	Excess Air (%)	.28	.43	.31	.40
Air/Gas switch operating correctly (Yes/No/NA)	YES	YES	YES	YES	Gas rating measured (kW/h / NA)	NA	NA	NA	NA	CO/CO_2 Ratio	.0004	.0001	.0006	.0005
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	98.3	99.2	98.5	98.9
Burner lock out time (seconds)	139	139	136	136	Net flue gas temperature (gross less ambient) (°C)	52	34	55	47	CO flue dilution (ppm)	NA	NA	NA	NA
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES	Oxygen (O_2 %)	4.5	6.3	4.8	6.0	Standing pressure (mbar)	23.0	23.0	23.0	23.0
Heat net input rating data (kW)	66.0	150	49.0	11.0	Carbon Monoxide (CO)(ppm)	24	7	52	55	Working pressure (mbar)	18.5	21.5	20.0	22.0
										Is appliance safe for use (Yes/No)	YES	YES	YES	YES
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO		NO	
										Test Instrument	ANALYSER V300			
										Test Instrument serial number	~~TRE~~ V300JQE5390			

Worksheet No (if used)	24788570
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date	[redacted]
Signature	

[redacted] Customer, Yellow - Service Centre, Pink - Site, Green - Engineer

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 33577

ENGIE

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
UoS Accommodation
Endcliffe Accom
Sheffield S10 3EA

Contract Number UoS
Customer Name ENGIE
Site Address Endcliffe Village
Crewe Sheffield.
Postcode S10 2CC
Received By Signature

Landlords Details if Different
Name
Address
Postcode
Rented Accommodation YES/NO

GAS safe REGISTER
571461
Enter Company Registration Number

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details					
			Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CREWES	BOILER	VIESMANN VITODENS 200	7176778601991102	NA	RS
2	YES	SERVICE	CREWER	BOILER	VIESMANN VITODENS 200	7570A070130711	NA	RS
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	NO
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	NO
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	NO	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h	Actual NA	Required (Calculated) NA	
High level free area cm² or ventilation flow rate extract m³/h	Actual NA	Required (Calculated) NA	
All ventilation grills clear and unobstructed (Yes/No) NA		Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations
—	—	
—	—	
—	—	

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA	NA	Carbon Dioxide (CO_2) (%)	9.0	8.8	8.5	8.6
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA	Excess Air (%)	33	36	38	42
Air/Gas switch operating correctly (Yes/No/NA)	YES	YES	N/A	NA	Gas rating measured (kW/h / NA)	NA	NA	NA	NA	CO/CO_2 Ratio	.0001	.0001	.0004	.0001
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	99.2	99.6	98.6	99.1
Burner lock out time (seconds)	1.36	1.36	2.41	2.41	Net flue gas temperature (gross less ambient) (°C)	42	34	55	49	CO flue dilution (ppm)	NA	NA	NA	NA
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES	Oxygen (O_2 %)	5.1	5.6	6.0	5.2	Standing pressure (mbar)	22.2	22.2	22.4	22.4
Heat net input rating data (kW)	49.0	11.0	30.0	1.6	Carbon Monoxide (CO)(ppm)	8	5	29	16	Working pressure (mbar)	17.5	22.0	21.4	22.0
										Is appliance safe for use (Yes/No)	YES	YES	YES	YES
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO		NO	
										Test Instrument	ALTAIR 5PRO V300			
										Test Instrument serial number	V300-JQE5390			

Worksheet No (If used)	24788570
Checked by (office use)	
Entered on database	YES.

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	[redacted]
Signature	[redacted]

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer